EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to park at Major Sandeep Unnikrishnan road from Doddaballapura main road junction to dairy circle to Attur ward no:03 of Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.70.00 lakhs
4	Name of Contractor	Sri Ramesh Anand E
5	Agreement no	
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-02/W.O/119/2020-21, dt:15/09/2020
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	105 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of remaining work	
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	With/Without Penalty.
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 50/- Penalty may be imposed.
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜ.ಜ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Executive Engineer
Yelahanka Division, Bangalore-64
Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.